

## Laura Marotta

---

**Subject:** FW: Brightline - Revised project schedule

**Importance:** High

---

**From:** Peter DePasquale <[depasqualep@stlucieco.org](mailto:depasqualep@stlucieco.org)>

**Sent:** Wednesday, January 5, 2022 9:24 AM

**To:** Don West <[westd@stlucieco.org](mailto:westd@stlucieco.org)>; Patrick Dayan <[DayanP@stlucieco.org](mailto:DayanP@stlucieco.org)>; Richard Neill <[richard.neill@stlucievillagefl.gov](mailto:richard.neill@stlucievillagefl.gov)>; William Thiess <[william.thiess@stlucievillagefl.gov](mailto:william.thiess@stlucievillagefl.gov)>

**Cc:** Daniel Zrallack <[ZrallackD@stlucieco.org](mailto:ZrallackD@stlucieco.org)>

**Subject:** Brightline - Revised project schedule

Good morning gentlemen,

HSR has submitted a revised schedule for the following crossings. As always, these dates are subject to change. The permits for Wilcox Road & Shimonek Lane have yet to be approved, due to HSR not yet submitting the revised plans.

Xing	Start Date	Finish Date	Duration
Midway Ave/CR 712	03-Jan-22	14-Jan-22	12
Milton Rd	07-Jan-22	18-Jan-22	12
Orange Ave	14-Jan-22	23-Jan-22	10
Tarmac Rd (Concannon)	18-Jan-22	27-Jan-22	10
Torpey Rd	21-Jan-22	30-Jan-22	10
St. Lucie Ln	25-Jan-22	05-Feb-22	12
Fisherman's Wharf	28-Jan-22	10-Feb-22	14
Harbor Branch Found	04-Feb-22	14-Feb-22	11
Harbor Branch Rd. (Indian River Rd)	07-Feb-22	18-Feb-22	12
Avenue D	13-Feb-22	21-Feb-22	9
Old Main St/Shimonek Ln	22-Feb-22	03-Mar-22	10
Seaway Dr	24-Mar-22	09-Apr-22	17
Wilcox Rd	28-Mar-22	05-Apr-22	9
Savannah Rd (Water Plant Rd)	08-Apr-22	22-Apr-22	15
City Causeway - SR A1A	20-Apr-22	06-May-22	17

---

**Pete DePasquale | Project Manager | Engineering Division**

Office: 772-462-2742 | Cell: 772-200-8492 | 2300 Virginia Ave. Fort Pierce 34982

[facebook.com/stluciegov](https://facebook.com/stluciegov) | [twitter.com/stluciegov](https://twitter.com/stluciegov) | [instagram.com/stluciegov](https://instagram.com/stluciegov) | [youtube.com/stluciegov](https://youtube.com/stluciegov)